

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX - EOAT - Nalgonda District - Package No. AP 13 IX LB 01
- Works "C/o Cause way @ 0/6 - 0/8 and 5/2-5/4 KM and 5/2-5/4 KM on
R/f Kondapur to Donipamula in Nalgonda District"- Granting of
Extension of Agreement Time upto 27.01.2013 for a period of 162 days
without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2022

Dated: 09-11-2012.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2 From the ENC(PR), PMGSY, Hyd, Lr.No.W12/DEE.I/PMGSY
Ph.IX Pkg No.AP13IXLB01/(2works)/NLG, dt.2-10-2012.

<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 27.01.2013 for a period of 162 days without Penalty in respect of the two works "C/o Cause way @ 0/6 - 0/8 and 5/2-5/4 KM and 5/2-5/4 KM on R/f Kondapur to Donipamula" in Nalgonda District sanctioned under PMGSY Phase IX, as the delay is not attributed by the Contractor, the delay is due to approval of designs and drawings.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Nalgonda District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.